

# **Test Records**

Tests performed by: PAT Testing One Two One Two

Treforest

pontypridd, cf37

msnurse@hotmail.co.uk

naze Machine			
Asset ID	412	Test date	2024/07/18
Client	SGDJ LTD	Next visual test	2025/07/18
Site	DJ	Next full test	2025/07/18

#### **Test Results - Class I**

Test name	Limit	Measured value	Status
Visual			Pass
Earth bond	0.1 Ω	<0.1Ω	Pass
Insulation	1 ΜΩ	>1 MΩ	Pass
Leakage	5 mA	<5 mA	Pass

No photo available

Overall status: Pass

# lec Cable --

Asset ID	411	Test date	2024/07/18
Client	SGDJ LTD	Next visual test	2025/07/18
Site	DJ	Next full test	2025/07/18

# Test Results - Class I

Test name	Limit	Measured value	Status
Visual			Pass
Earth bond	0.1 Ω	<0.1 Ω	Pass
Insulation	1 ΜΩ	>1 MΩ	Pass
Leakage	5 mA	<5 mA	Pass

No photo available

Overall status: Pass

# Color Led - -

Asset ID	410	Test date	2024/07/18
Client	SGDJ LTD	Next visual test	2025/07/18
Site	D.J	Next full test	N/A

### **Test Results - Visual only**

Test name	Limit	Measured value	Status
Visual			Pass

No photo available

Overall status: Pass

#### 4 Gang Extension --

Asset ID	409	Test date	2024/07/18
Client	SGDJ LTD	Next visual test	2025/07/18
Site	DJ	Next full test	2025/07/18

### **Test Results - Class I**

Test name	Limit	Measured value	Status	
Visual			Pass	
Earth bond	0.1 Ω	<0.1 Ω	Pass	
Insulation	1 ΜΩ	>1 MΩ	Pass	
Leakage	5 mA	<5 mA	Pass	

No photo available

Overall status: Pass

# lec Cable --

Asset ID	408	Test date	2024/07/18
Client	SGDJ LTD	Next visual test	2025/07/18
Site	DJ	Next full test	2025/07/18

### **Test Results - Class I**

Test name	Limit	Measured value	Status	
Visual			Pass	
Earth bond	0.1 Ω	<0.1 Ω	Pass	
Insulation	1 ΜΩ	>1 MΩ	Pass	
Lookago	5 m A	<5 m ∧	Dacc	

No photo available

Overall status: Pass





